

Construction Update # 15

UPDATE NO.:	015	CONTRACT NO.	21002
DATE ISSUED:	June 09, 2023		
PROJECT NAME:	Talbot Street Construction – Mary St. to Ross St.		



Stone Slinger shooting Granular A from the road to prep the sidewalks for concrete

Happy Friday, it was a busy week out on Talbot St. Sidewalks have been started and we will be close to completing the south side by the end of the day. They will continue and jump to the north side of the road next week.

Below is a breakdown of the upcoming work for next week and what has been completed so far, as well as some pictures for viewing. For more information, please visit the project webpage at www.stthomas.ca/talbot

Work Scheduled for Next Week: (Stage 1 only Mary St. to City Hall)

- Installation of planter boxes/benches
- Concrete sidewalk North side of road
- Installing Footings for new lighting
- Setting electrical junction boxes

Work Completed So Far: (Stage 1 only Mary St. to City Hall)

- Base asphalt
- Construction fencing removed
- Sidewalk south side of Talbot



New concrete sidewalks

Road Closures and Access:

- Talbot St. from Mary St to Princess Ave. will be closed to through traffic, please follow the posted detour.
- On street parking within the construction zone is **not** permitted
- Front Door access may be interrupted periodically during construction, advance notification will be provided prior to any disruption

Construction Safety:

- Your safety is very important to us. Please respect the work zone
- Please use caution when using the street or sidewalks near the construction limits
- Maintain a safe distance from any moving equipment, stockpiles or trenches