

## Construction Update # 17

UPDATE NO.:	<b>017</b>	CONTRACT NO.	<b>21002</b>
DATE ISSUED:	<b>June 23, 2023</b>		
PROJECT NAME:	<b>Talbot Street Construction – Mary St. to Ross St.</b>		

Happy Friday, Construction in stage 1 continued this week with installation of the brick pavers as well as planters and other finishing touches.

Stage 1 is tentatively scheduled to reopen at the end of next week. Some finishing touches like trees, flower planting and street lighting will need to be completed, some parking bays will be occupied for these activities.

Stage 2 is tentatively scheduled to start the week of July 3<sup>rd</sup> after the long weekend.

Below is a breakdown of the upcoming work for next week and what has been completed so far, as well as some pictures for viewing. For more information, please visit the project webpage at [www.stthomas.ca/talbot](http://www.stthomas.ca/talbot)

### Work Scheduled for Next Week: (Stage 1 only Mary St. to City Hall)

- Continue Brick Paver installation
- Benches
- Traffic signs

### Work Completed This week: (Stage 1 only Mary St. to City Hall)

- Tree Pits
- Planter boxes
- Electrical wiring/traffic loops
- New Traffic Control



Brick pavers placed in parking lay-by

### Road Closures and Access:

- Talbot St. from Mary St to Princess Ave. will be closed to through traffic, please follow the posted detour.
- On street parking within the construction zone is **not** permitted
- Front Door access may be interrupted periodically during construction, advance notification will be provided prior to any disruption

### Construction Safety:

- Your safety is very important to us. Please respect the work zone
- Please use caution when using the street or sidewalks near the construction limits
- Maintain a safe distance from any moving equipment, stockpiles or