

Construction Update # 18

UPDATE NO.:	018	CONTRACT NO.	21002
DATE ISSUED:	June 30, 2023		
PROJECT NAME:	Talbot Street Construction – Mary St. to Ross St.		

Happy Canada Day weekend to everyone! Stage 1 (Mary St to City Hall) of the Talbot Street reconstruction is opening back up after the long weekend for through traffic. While Stage 2 (City Hall to Ross Street) will be closed, additional details for each Stage are listed below:

Stage 1: Will be reopened to through traffic starting July 4th. Some Parking bays will still be closed to finish the last of the brick pavers that were slightly delayed because of some rain early in the week. Trees and planting will be placed next week as well.

Stage 2: Will start Tuesday July 4th with traffic detour will being set up, pulverizing and removals of asphalt and curb, construction fencing will be set up to separate the sidewalk and excavations, followed by the sanitary sewer replacement later in the week or following week.

Work Scheduled for Next Week: (Stage 1 Mary St. to City Hall)

- Finish Brick Paver installation
- Trees planting
- Flower plantings

Work Scheduled for Next Week: (Stage 2 City Hall to Ross Street)

- Set up detour
- Pulverize asphalt
- Construction fencing
- Curb removal
- Sanitary Sewer replacement



Talbot Street Stage 1 looking East towards Hiawatha

Road Closures and Access:

- Stage 2: Talbot St. from City Hall to Ross Street will be closed to through traffic starting July 4th, please follow the posted detour. On street parking within the construction zone is **not** permitted
- Stage 1: Talbot St. from Mary St to Princess Ave. will be reopened to through traffic starting July 4th, on street parking will resume were possible, construction activity and parking layby closures will be done as required to finish Stage 1.
- Front Door access may be interrupted periodically during construction, advance notification will be provided prior to any disruption

Construction Safety:

- Your safety is very important to us. Please respect the work zone
- Please use caution when using the street or sidewalks near the construction limits
- Maintain a safe distance from any moving equipment, stockpiles or trenches