

Construction Update # 20

UPDATE NO.:	020	CONTRACT NO.	21002
DATE ISSUED:	July 21, 2023		
PROJECT NAME:	Talbot Street Construction – Mary St. to Ross St.		

Happy Friday, I hope you are all doing well.

Stage 2: We are now over 2 full weeks into the second stage of the Talbot Street reconstruction. Removals have been completed and the old brick sewer is being replaced. The new Sanitary sewer had been replaced up to John Street and will continue up to Ross Street next week. Sanitary services to each building have been started as well. Once completed the Sanitary they will start to install the new watermain where they left off just east of City Hall.

For more information, please visit the project webpage at www.stthomas.ca/talbot

Upcoming work for Stage 2 (City Hall to Ross Street)

- Continue Sanitary sewer installation to Ross Street
- Sanitary Private drain connection
- Main line watermain

Work Completed: (Stage 2 City Hall to Ross Street)

- Pulverize asphalt
- Removal of curb
- Construction fencing
- Sanitary Sewer replacement up to John Street



New concrete Sanitary sewer

Road Closures and Access:

- Stage 2: Talbot St. from City Hall to Ross Street is now closed to through traffic, please follow the posted detour. On street parking within the construction zone is **not** permitted
- Stage 1: Talbot St. from Mary St to Mondamin St. is now reopened to through traffic, on street parking will resume were possible, construction activity and parking layby closures will be done as required to finish Stage 1.
- Front Door access may be interrupted periodically during construction, advance notification will be provided prior to any disruption

Construction Safety:

- Your safety is very important to us. Please respect the work zone
- Please use caution when using the street or sidewalks near the construction limits
- Maintain a safe distance from any moving equipment, stockpiles or trenches