

ENVIRONMENTAL SERVICES DEPARTMENT

t. (519) 631.1680 **f.** (519) 633.9019

545 Talbot St., P.O. Box 520, City Hall St. Thomas, Ontario, N5P 3V7

Construction Update # 24

UPDATE NO.:	024	CONTRACT NO.	21002
DATE ISSUED:	August 25, 2023		
PROJECT NAME:	Talbot Street Construction – Mary St. to Ross St.		

Good afternoon, we have a busy week planned next week getting the roadway ready for restorations and you will see a lot of different activities going on.

Stage 2: The final Water service connection on John Street will be completed, Subdrains under the curb line will be installed, the construction fencing will be removed so sidewalk removals can begin. As the sidewalk is removed there may be short duration where access may be interrupted to store fronts this disruption will generally last 10-15 minutes as they work down the road. Once the sidewalk is removed ramping will be completed to any business and apartments as required. Later in the week string line for curb will be completed with placement of the curb following. A reminder to allow for a minimum of 24 hours before stepping or walking over the freshly placed curb.

For more information, please visit the project webpage at www.stthomas.ca/talbot

Upcoming work for Stage 2 (City Hall to Ross Street)

- Final watermain connection
- Roadway Subdrains
- Fence removal
- Sidewalk removal
- Curb String ling (Thursday)
- Curb (Friday or early the following week)

Talbot Street graded with granular 'B' ready for subdrains and curb

- <u>Road Closures and Access:</u>
 Stage 2: Talbot St. from City Hall to Ross Street is now closed to through traffic, please follow the posted detour. On street parking within the construction zone is **not** permitted
 - Stage 1: Talbot St. from Mary St to Mondamin St. is now reopened to through traffic, on street parking will resume were possible, construction activity and parking layby closures will be done as required to finish Stage 1.
 - Front Door access may be interrupted periodically during construction, advance notification will be provided prior to any disruption.

Construction Safety:

- Your safety is very important to us. Please respect the work zone
- Please use caution when using the street or sidewalks near the construction limits
- Maintain a safe distance from any moving equipment, stockpiles or trenches

Work Completed: (Stage 2 City Hall to Ross Street)

- Water services
- Granular B road base