

Construction Update # 25

UPDATE NO.:	025	CONTRACT NO.	21002
DATE ISSUED:	September 01, 2023		
PROJECT NAME:	Talbot Street Construction – Mary St. to Ross St.		

Happy Friday, we had another busy week of construction, and we are starting to get closer to the finish line. Below is an update on what is scheduled for next week.

Stage 2: String line for curb the new curb is now completed and the new curbs will start to be placed once we are back on Tuesday. Once the curbs are completed the concrete pads for the parking laybys will be poured, and the road will be fine graded for placement of base asphalt. A reminder to allow for a minimum of 24 hours before stepping or walking over the freshly placed curb.

For more information, please visit the project webpage at www.stthomas.ca/talbot

Upcoming work for Stage 2 (City Hall to Ross Street)

- Curb (Tuesday/Wednesday)
- Concrete parking pads
- Fine grade roadway
- Pave base asphalt

Work Completed: (Stage 2 City Hall to Ross Street)

- Roadway subdrain
- Fence removal
- Sidewalk removal
- Curb String line



Installation of new roadway subdrains

Road Closures and Access:

- Stage 2: Talbot St. from City Hall to Ross Street is now closed to through traffic, please follow the posted detour. On street parking within the construction zone is **not** permitted
- Stage 1: Talbot St. from Mary St to Mondamin St. is now reopened to through traffic, on street parking will resume where possible, construction activity and parking layby closures will be done as required to finish Stage 1.
- Front Door access may be interrupted periodically during construction, advance notification will be provided prior to any disruption.

Construction Safety:

- Your safety is very important to us. Please respect the work zone
- Please use caution when using the street or sidewalks near the construction limits
- Maintain a safe distance from any moving equipment, stockpiles or trenches