

Construction Update # 5

UPDATE NO.:	005	CONTRACT NO.	21002
DATE ISSUED:	April 14, 2023		
PROJECT NAME:	Talbot Street Construction – Mary St. to Ross St.		



Existing Bricked sewer that was replaced

Good afternoon, I hope you all have been enjoying the warm weather we have been getting, construction has progressed well this week!

Below is a breakdown of the upcoming work for next week and what has been completed so far. As well as some pictures for viewing. For more information, please visit the project webpage at www.stthomas.ca/talbot

Work Scheduled for next week: (Stage 1 only Mary St. to City Hall)

- The mainline sanitary sewer replacement in stage 1 is now completed as well as all the services on the south side of the roadway!
- Sanitary connection on the north side will continue next week.
- The new watermain has been installed from Mary Street up to Southwick and will continue to be installed moving east towards City Hall.

All planned water disruptions will be communicated in advance. If your business is water sensitive and you wish to have an after-hour connection, please reach out rpflanzner@stthomas.ca if you haven't done so already.

Work completed so far: (Stage 1 only Mary St. to City Hall)

- Mainline Sanitary sewer installed in all of Stage 1
- South side Sanitary services
- Mainline Watermain from Mary Street to Southwick St.

Road Closures and Access:

- Talbot St. from Mary St to Princess Ave. will be closed to through traffic, please follow the posted detour.
- On street parking within the construction zone is **not** permitted
- Front Door access may be interrupted periodically during construction, advance notification will be provided prior to any disruption

Construction Safety:

- Your safety is very important to us. Please respect the work zone
- Please use caution when using the street or sidewalks near the construction limits
- Maintain a safe distance from any moving equipment, stockpiles or trenches



New PVC watermain to replace old ductile iron watermain