

## Construction Update # 8

UPDATE NO.:	<b>008</b>	CONTRACT NO.	<b>21002</b>
DATE ISSUED:	<b>May 8, 2023</b>		
PROJECT NAME:	<b>Talbot Street Construction – Mary St. to Ross St.</b>		



Roadway Preparation  
Granular being placed

Good morning, I hope everyone had a good weekend and enjoyed the nice weather we had. Looking forward to construction this week we will have a few different things going on.

Below is a breakdown of the upcoming work for next week and what has been completed so far. As well as some pictures for viewing.

For more information, please visit the project webpage at [www.stthomas.ca/talbot](http://www.stthomas.ca/talbot)

### Work Scheduled for next week: (Stage 1 only Mary St. to City Hall)

- Watermain chlorination and testing.
- Street light Electrical duct installation will continue
- Curb Subdrain Installation
- New Water service tie-ins (Dependent on Watermain testing will be later in week or early next)
- Prepping roadway for curb installation

### Work completed so far:

#### (Stage 1 only Mary St. to City Hall)

- All the underground sewer and watermain has been installed
- All storm catch basins installed
- Electrical ducts installed from Mary to White Street



Electrical duct installation

### Road Closures and Access:

- Talbot St. from Mary St to Princess Ave. will be closed to through traffic, please follow the posted detour.
- On street parking within the construction zone is **not** permitted
- Front Door access may be interrupted periodically during construction, advance notification will be provided prior to any disruption

### Construction Safety:

- Your safety is very important to us. Please respect the work zone
- Please use caution when using the street or sidewalks near the construction limits
- Maintain a safe distance from any moving equipment, stockpiles or trenches