

Construction Update # 10

UPDATE NO: **010** CONTRACT NO. **21002**

DATE ISSUED: **May 12, 2023**

PROJEC NAME: **Talbot Street Construction – Mary St. to Ross St.**

Good news – we passed our first set of watermain test results. Subject to passing the second set, we will be working on transitioning to the new phase 1 watermain this coming week May 15 - 19!

What to Expect:

You're water will need to be turned off at least twice. If you haven't already, you will receive a door knocker or have had someone talk to you about when the disruption will occur. See attached map for anticipated impacted customers.

If you identified to the project team as a business with water sensitivities, you have already been contacted or someone will be in contact with you to arrange a good time to turn your water off. Most likely at night or early in the morning.

In order to minimize disruption, work will need to be completed outside of regular working hours i.e. before 7 a.m. and after 7 p.m. We apologize for any inconvenience this may cause but do know that if all goes well, by Friday May 19th we will be done with water disruptions in phase 1. Thank you for your patience while we work to ensure we can continue to provide safe, clean drinking water.