

Construction Update # 3

UPDATE NO.:	3	CONTRACT NO.	23000
DATE ISSUED:	April 28, 2023		
PROJECT NAME:	Coyne Street and Simcoe Construction		



Construction is well underway on Coyne Street and Simcoe Street Construction project! More information about this project is available at stthomas.ca/coyneandsimcoe.

Work completed to date:

- Removal of asphalt and concrete curb
- Removal of driveways
- Setup of temporary watermain

Work scheduled for the next week:

- Service connections to temporary watermain (Phase 1)
- Continue installation of sanitary sewer and services
- Begin installation of storm sewer
- If you have questions about how this work affects you, please visit our Frequently Asked Questions: www.stthomas.ca/construction-faq

Road Closures and Access:

- Local traffic on Simcoe Street will be permitted
- Churchill Crescent will remain open
- Short duration closure will occur on Churchill Crescent next week. Access to Simcoe Street from First Avenue will be available
- Driveway access will be interrupted periodically during construction. Notification will be provided in advance of a driveway access disruption

Construction Safety:

- Your safety is very important to us. Please respect the work zone
- Please use caution when using the street or sidewalks near the construction limits
- Maintain a safe distance from any moving equipment, stock piles or trenches